

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 085
 Date: 2014-12-18
 Day: Thursday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: flurries **Noon:** cloudy **3:00 pm:** cloudy
Temperature: 7:30 am: 35° **Noon:** 41° **3:00 pm:** 41°

Superintendent: Vinnie Bomal

| PERSONNEL COUNT | Spec Section | Contractor | Trade | Foreman | Journeyman | Helpers | Total |
|---------------------|--------------|----------------------|--------------------------|----------|------------|----------|-----------|
| General Contractor: | Div. 06 | GVW | Carpentry | 1 | 4 | 0 | 5 |
| | Div. 04 | | Masonry | 1 | 2 | 1 | 4 |
| | 09 90 00 | | Painting | 0 | 0 | 0 | 0 |
| | 02 41 19 | | Demolition | 1 | 0 | 2 | 3 |
| | Div. 31 | | Earthwork | 1 | 1 | 0 | 2 |
| | 01 50 00 | | Temp. Facility | 0 | 0 | 0 | 0 |
| | Div. 05 | | Misc. Metals | 1 | 0 | 0 | 1 |
| | Div. 03 | | Concrete | 1 | 0 | 3 | 4 |
| Subcontractors: | 02 08 00 | A & J Demo Services | Asbestos Abatement | 0 | 0 | 0 | 0 |
| | 26 00 00 | Griffin Electric | Electrician | 1 | 0 | 0 | 1 |
| | 22 00 00 | Lapan Mechanical | Plumber | 0 | 0 | 0 | 0 |
| | 07 31 00 | Meadows Construction | Synthetic Slate Shingles | 0 | 0 | 0 | 0 |
| | Div. 23 | Ambient Temp. Corp. | HVAC | 0 | 0 | 0 | 0 |
| Total: | | | | 7 | 7 | 6 | 20 |

DAILY REPORT

Activities Today:

- 1) Mason: continuing to install the lintels at the opening for the clerk's office service counter; bricking in the north and south elevation doorways of the meeting hall
- 2) Demo/Labor: assisting other trades; drilling holes in existing slab for tying in concrete at repair areas; removing debris; general site cleaning
- 3) Carpenter: continuing to install 2nd floor framing; continuing to install tie-backs in basement; installing truss brackets for the attic; repaired wood on water table for roofer
- 4) Site Work: driving planks into soil to mitigate undermining the basement floor; started dewatering the excavation pit; cleared debris and stockpiled for removal
- 5) Misc. Metals: continuing to install steel framing for 2nd floor; installing web stiffeners in the beams in the basement
- 6) Electrician: removed conduit installed yesterday and installed appropriate sized conduit before the concrete slab is placed
- 7) Concrete: placed & finished slab in basement at south wing

Copies to: Richard Montuori, Town of Tewksbury
 Ed Johnson, Town of Tewksbury
 Steve Sadwick, Town of Tewksbury
 Wayne Lawson, CBI
 Jenne dos Santos, CBI
 Kaffee Kang, Kang Architects
 Jennifer Pincus, Kang Architects
 Bob Harukewicz, GVW Inc.

PHOTO INDEX



Photo showing workman drilling holes in existing slab for concrete repairs.



Photo showing workman driving the planking to mitigate undermining of the basement subfloor.



Photo showing dewatering operations in progress at underpinning location. This is at the south elevation of the meeting hall.



Photo showing one of three lintels in place in the masonry wall.



Photo showing masons getting the 2nd lintel to the staging for installation.



Photo showing the masons installing the 2nd lintel.



Photo showing steel framing being erected for 2nd floor.



Photo showing carpenter prepping steel truss bracing for installation.



Photo showing truss bracing installed along the north wall of the meeting hall.



Photo showing concrete being placed in the south wing of the basement.



Photo showing concrete being finished.



Photo showing mason working on the north elevation brick infill.



Photo showing mason working on the south elevation doorway.



Photo showing 3 posts in place for the 2nd floor framing. This is along the south elevation of the meeting hall.



Photo showing welder installing stiffener plates in the web of a beam in the basement. (The brightness of this photo provides an idea of just how bright this operation is and why special masks or eyewear is required).