

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 01
Date: 2014-08-18
Day: Monday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: Noon: mostly sunny 3:00 pm:
Temperature: 7:30 am: Noon: 73° 3:00 pm:

Superintendent:

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:		GVW	Carpenter	0	0		0
Subcontractors:	07 10 10	Chapman	Masonry	0	0		0
	09 90 90	Bello	Painting	0	0	0	0
	02 08 00	A & J Demo Services	Asbestos Abatement	1	0	5	6
	31 10 00	Dakoda Tree Service	Arborist	1	0	2	3
	22 00 00	Lapan Mechanical	Plumber	1	0	0	1
Total:				3	0	7	10

DAILY REPORT

Work in progress:

A & J Demo Services had (2) men working in the basement and four (4) men working in the attic. According to their supervisor, the basement will be finished on this date. The attic work is projected to be complete by the end of the week.

Dakoda Tree Services had removed one (1) tree in the front and one (1) tree to the side of the library adjacent the transformer.

Lapan Mechanical was in the basement addressing a pipe leak.

Copies to: Richard Montuori, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects

PHOTO INDEX

		Photo showing some of the completed demo on the lower level.
		More photos showing some of the completed demo in the lower level.
		Photo of the attic abatement work in progress.
		Photos showing Dakota Tree Services working on removing two trees.



Photo showing Lapan Mechanical working on a pipe leak.