

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 05
Date: 2014-08-22
Day: Friday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: Noon: cloudy 3:00 pm: cloudy
Temperature: 7:30 am: Noon: 70° 3:00 pm: 70°

Superintendent:

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman Super	Journeyman	Helpers	Total
General Contractor:		GVW	Carpenter	1	0	0	1
Subcontractors:	07 10 10	Chapman	Masonry	0	0	0	0
	09 90 90	Bello	Painting	0	0	0	0
	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
Total:				1	0	0	1

DAILY REPORT

GVW and the Clerk met to review the location of the dumpster that the Town will be dropping off on 8/29th and keeping in place until September 26th. The construction fence will go around the dumpster in order to keep the dumpster outside of the construction area.

While on site, the owner of the book box came by to ask when she had to have her container moved. She gave her contact info to GVW so that coordination will be easier when the time comes for her to move her container.

GVW would like the Town to remove the paper recycling container at the same time the dumpster is removed.

Joe Dermody, from the Town's IT Dept. stopped by to check on removing the time capsules, the projection screen from above the stage and the marble wall plaques in the lobby. Joe stated that he and a crew would be here on Tuesday to start removing those items.

According to GVW the silt fence will start to be installed on Tuesday, 8/26. The trailer and construction fencing will be delivered on Thursday, 8/28.

Copies to: Richard Montuori, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects

PHOTO INDEX



Photo showing (1) of (2) wall plaques to be removed by the Town.



Photo showing (2) of (2) wall plaques to be removed by the Town. Both plaques are bolted to the wall. It is not known if the plaques are adhered to the wall in any way, in addition to being bolted.



Photo showing locations of containers currently on site and the proposed location of the Town's dumpster.