

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 055
Date: 2014-11-04
Day: Tuesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. Clerk of the Works: Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy
Temperature: 7:30 am: 38°

Noon: cloudy
Noon: 56°

3:00 pm: cloudy
3:00 pm: 60°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	3	4
	Div. 04		Masonry	1	0	3	4
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	3	4
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	1	0	3	4
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
	03 30 00	Precision Concrete	CIP Concrete	0	0	0	0
Total:				4	0	12	16

DAILY REPORT

Activities Today:

- 1) Masons: washing the masonry on the south elevation – upper wall of south wing, lower wall of the south wing and a portion of the east elevation on the south wing; continuing to point the west elevation; installing step flashing along the roof line – northwest corner of meeting hall.
- 2) Carpenters: installing handrails and midrails for the catwalk and HVAC platform (*this work was suspended due to demo operations that were occurring below*); removed some fasteners from the footing formwork to expedite form removal later on; installed pre-primed fascia on east (front) elevation of main building
- 3) Demo: balcony was demolished; removing debris from the building
- 4) Abatement: abated the roof on the north side of the main building

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects

PHOTO INDEX



	<p>Photo showing installed step flashing on the south side of the west end of the meeting hall.</p>
	<p>Photo showing mason pointing on the west elevation.</p>
	<p>Photo showing masons continuing to point on the west elevation.</p>
	<p>Photo showing mason power washing on the south side of the south elevation.</p>



Photo showing mason pointing on the west elevation of the north wing.



Photo showing HVAC platform almost complete.



Photo showing catwalk completed.



Photo showing balcony removed.



Photo showing roof abatement and carpenters installing fascia.