

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 60
Date: 2014-11-12
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Wayne R. Lawson, P.E., SECB

Contractor: G.V.W., Inc.

Weather: 7:30 am: overcast **Noon:** overcast **3:00 pm:** NA
Temperature: 7:30 am: 42° **Noon:** 50° **3:00 pm:** NA

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeymen	Helpers	Total
General Contractor:	Div.06	GVW	Carpenter	1	0	4	5
Subcontractors:	Div. 04	GVW	Masonry	1	0	3	4
	09 90 00	GVW	Painting	0	0	0	0
	02 41 19		Demolition	0	0	4	4
	Div. 31		Earthwork	1	0	1	2
	02 08 00	A&J Demos Services	Asbestos Abatement	1	0	4	5
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
		Steel	Iron Worker	1	0	0	1
	03 30 00	Precision Concrete	CIP Concrete	0	0	0	0
	07 31 00	Meadows Construction	Synthetic Slate Shingles	1	0	4	5
Total:				6	0	20	26

DAILY REPORT

Activities Today:

- 1) Carpenters are installing framing hardware at attic and ceiling members above the Main Hall.
- 2) Masons are continuing with cutting and pointing of exterior walls.
- 3) Laborers are working on demolition in the boiler room at the basement level.
- 4) Workers are demolishing the front entry stairs and ramps.
- 5) Abatement subcontractor is removing faux shingles at roof over main hall.
- 6) Roofing subcontractor is installing synthetic shingles at roof over main hall.
- 7) Iron worker is on site gathering field measurements.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury Building Department
Steve Sadwick, Town of Tewksbury Building Department
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects

PHOTO INDEX



Demolition of front entry stairs and ramps is ongoing.





Abatement subcontractor is removing existing faux shingles at roof area over main hall.



Roofing subcontractor is installing new synthetic slate shingles at roof over main hall.



Mason is continuing to cut out exterior mortar joints.

	<p>New framing connectors are being installed at attic and ceiling framing in the main hall.</p>
	<p>Attic catwalk framing and mechanical platform have been installed.</p>
	<p>Installation of new column footings has been completed in the basement.</p>