

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 072
Date: 2014-12-01
Day: Monday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: partly cloudy
Temperature: 7:30 am: 51°

Noon: sunny
Noon: 61°

3:00 pm: partly cloudy
3:00 pm: 54°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	3	4
	Div. 04		Masonry	1	0	4	5
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	4	5
	Div. 31		Earthwork	1	0	1	2
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	1	0	1	2
	07 31 00	Meadows Construction	Synthetic Slate Shingles	0	0	0	0
	Div. 23	Ambient Temp. Corp.	HVAC	1	0	1	2
Total:				6	0	14	20

DAILY REPORT

Activities Today:

- 1) Masons: washing west elevation of north wing; washing masonry on north elevation of meeting hall; pointing masonry on east elevation of north wing; brick infilling on the east elevation; infilling window openings on the northeast elevation and north elevation.
- 2) Demo/Labor: continuing trenching operations; general site cleaning & debris removal; assisting other trades
- 3) Carpenter: infilling 1st floor in north wing; sistering beams for 1st floor; installation of bridging & blocking
- 4) HVAC: continuing installation of duct work in attic
- 5) Plumbing: continuing laying pipe in trenches
- 6) Site/Earthwork: removing stock piles of debris from site; rough grading around site

Copies to: Richard Montuori, Town of Tewksbury
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI
Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing mason washing down a window sill on the north elevation of the meeting hall.



Photo showing mason washing down the west elevation of the north wing.



Photo showing masons infilling brick on the east elevation of the north wing.



Photo showing carpenter installing flooring infill on the 1st floor, north wing.



Photo showing the infill as seen from the basement.



Photo showing carpenter laying out for installation of bridging and blocking.



Photo showing some of the bridging and blocking installed for the 1st floor.



Photo showing some of the duct work installed in the attic.



Photo showing plumber prepping pipe for placement.



Photo showing some of the piping in place in the trench.



Photo showing workman clearing trench for plumbing.



Photo showing workmen clearing debris from the basement.



Photo showing some of the site debris being removed.



Photo showing site debris being removed.