

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 130
Date: 2015-02-26
Day: Thursday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy
Temperature: 7:30 am: 17°

Noon: light flurries
Noon: 19°

3:00 pm: cloudy
3:00 pm: 22°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	2	5	1	8
	Div. 04		Masonry	0	0	0	0
	09 90 00		Paint/Plaster	1	0	0	1
	02 41 19		Labor	1	0	0	1
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Abatement	1	1	1	3
	26 00 00	Griffin Electric	Electrical	0	0	0	0
	22 00 00	Lapan Mechanical	Plumbing	1	1	0	2
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19						
	Div. 23	Ambient Temp. Corp.	HVAC	2	2	2	6
	Div. 21	Encore Fire Protection	Fire Suppression	1	0	1	2
Total:				9	9	5	23

DAILY REPORT

Activities Today:

- 1) Carpenter: continuing with wood blocking installation for arched windows; continuing with exterior wall furring channel installation on all floors
- 2) HVAC: tin knockers are installing duct work on all floors; installing equipment and hardware on all floors;
- 3) Plumbing: continuing with rough plumbing on all floors
- 4) Labor: general site cleaning; assisting other trades
- 5) Fire Suppression: continuing to install sprinkler lines in the basement and 1st floor
- 6) Abatement: continued removing windows from the meeting hall

PHOTO INDEX



Photo showing carpenter building out the frame beneath an arched window.



Photo showing framed in section beneath an arched window.



Photo showing carpenter installing furring along the exterior wall of the 2nd floor.



Photo showing carpenter installing furring along the exterior wall at the west end of the meeting hall.



Photo showing plasterer finishing up the mechanical room in the basement.



Photo showing HVAC mechanic installing heating lines.



Photo showing HVAC piping being installed in the north wing.



Photo showing HVAC workman installing piping on the 1st floor.



Photo showing abatement crew removing windows from the north elevation of the meeting hall.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.