

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 134
Date: 2015-03-04
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy

Temperature: 7:30 am: 37°

Noon: mostly cloudy

Noon: 42°

3:00 pm: cloudy

3:00 pm: 43°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	2	5	1	8
	Div. 04		Masonry	0	0	0	0
	09 90 00		Paint/Plaster	0	0	0	0
	02 41 19		Labor	1	1	0	2
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	1	0	0	1
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	1	1	0	2
	22 00 00	Lapan Mechanical	Plumbing	1	1	0	2
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	2	2	2	6
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	1	0	1	2
Total:				9	10	4	23

DAILY REPORT

Activities Today:

- 1) Carpenter: continuing with wood blocking installation and window installation for arched windows; continuing with exterior wall furring channel installation on all floors; furring out the bottom of the windows for blocking installation in the meeting hall; prepping exterior wall of stairwell #2 for furring installation
- 2) HVAC: tin knockers are installing duct work on all floors; installing equipment and hardware on all floors; installing HWB 1 and 2 in the mechanical room; installing flexible ductwork to connect register boxes on the 2nd floor
- 3) Labor: general site cleaning; assisting other trades; starting to demolish the subfloor in the lobby
- 4) Fire Suppression: continuing to install sprinkler lines in the basement and 1st floor
- 5) Electrician: continuing with rough wiring on the 1st floor
- 6) Concrete: removing forms from previous placement and prepping to continue forming for addition
- 7) Plumbing: continuing with piping installation in the basement

PHOTO INDEX





	<p>Photo showing carpenter getting ready to install an arched window on the north elevation of the meeting hall.</p>
	<p>Photo showing carpenter installing furring along the exterior wall on the north elevation.</p>
	<p>Photo showing carpenter prepping exterior wall in stairwell #2 for furring installation.</p>
	<p>Photo showing sprinkler line being installed in the north wing.</p>



Photo showing sprinkler head on the 1st floor.



Photo showing HVAC workmen installing one of the gas-fired boilers in the mechanical room.



Photo showing some of the HVAC piping in place on the 2nd floor.



Photo showing electrician installing rough wiring in the meeting hall.



Photo showing some of the flexible ductwork that was installed in the attic.



Photo showing workman starting to remove formwork for a portion of the foundation.



Photo showing workman demolishing a section of the lobby subfloor.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.