

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 137
Date: 2015-03-09
Day: Monday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. Clerk of the Works: Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear

Temperature: 7:30 am: 21°

Noon: clear

Noon: 43°

3:00 pm: clear

3:00 pm: 44°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	2	5	1	8
	Div. 04		Masonry	0	0	0	0
	09 90 00		Paint/Plaster	0	0	0	0
	02 41 19		Labor	1	1	0	2
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	1	0	0	1
	Div. 03		Concrete	0	0	0	0
Subcontractors:	02 08 00	A & J Demo Services	Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrical	1	1	0	2
	22 00 00	Lapan Mechanical	Plumbing	1	0	0	1
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	2	7	2	11
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	1	0	1	2
Total:				9	14	4	27

DAILY REPORT

Activities Today:

- 1) Carpenter: continuing with wood blocking installation and window installation for arched windows on north elevation; continuing with exterior wall furring channel installation on all floors; addressing punch list items from testing agency's report
- 2) HVAC: tin knockers are connecting louvers in attic to ductwork; installing equipment and hardware on all floors; continuing with controls installation
- 3) Labor: general site cleaning; assisting other trades;
- 4) Fire Suppression: continuing to install sprinkler lines in the basement and 1st floor
- 5) Electrician: continuing with rough wiring on all floors
- 6) Plumbing: working on installing water main
- 7) Misc. Metals: working on installing steel for cupola base

PHOTO INDEX



Photo showing iron worker prepping the steel brackets for installation at the base of the cupola.



Photo showing carpenter installing furring along the exterior walls in the south wing.



Photo showing carpenter addressing an item from the testing agency's punch list.



Photo showing electrician running wire in the basement.



Photo showing carpenters working in the meeting hall installing furring and trimming out underneath the windows.



Photo showing workman cutting pipe for the sprinkler system.



Photo showing workman connecting ductwork to a louver on the west elevation of the meeting hall.



Photo showing standpipe installation in progress.



Photo showing HVAC tech and plumber working the mechanical room.



Photo showing some of the HVAC crew installing piping in the basement.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.