

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 164
Date: 2015-04-15
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear

Temperature: 7:30 am: 48°

Noon: clear

Noon: 64°

3:00 pm: clear

3:00 pm: 68°

Superintendent: Vinnie Bomal

| PERSONNEL COUNT | Spec Section | Contractor | Trade | Foreman | Journeyman | Helpers | Total |
|------------------------|-----------------|---------------------------|-----------------------|---------|------------|---------|-------|
| General Contractor: | Div. 06 | GVW | Carpentry | 1 | 5 | 1 | 7 |
| | Div. 04 | | Masonry | 1 | 0 | 0 | 1 |
| | 09 90 00 | | Paint/Plaster | 1 | 1 | 0 | 2 |
| | 02 41 19 | | Labor | 1 | 2 | 0 | 3 |
| | Div. 31 | | Site Work | 0 | 0 | 0 | 0 |
| | 01 50 00 | | Temp. Facility | 0 | 0 | 0 | 0 |
| | Div. 05 | | Misc. Metals | 0 | 0 | 0 | 0 |
| | Div. 03 | | Concrete | 0 | 0 | 0 | 0 |
| | 07 21 00 | | Insulation | 0 | 0 | 0 | 0 |
| Subcontractors: | 26 00 00 | Griffin Electric | Electrical | 0 | 0 | 0 | 0 |
| | 22 00 00 | Lapan Mechanical | Plumbing | 0 | 0 | 0 | 0 |
| | 07 31 00 | Meadows Construction | Roofing | 0 | 0 | 0 | 0 |
| | 07 53 00 | | | | | | |
| | 07 61 19 | Ambient Temp. Corp. | HVAC | 2 | 3 | 1 | 6 |
| | Div. 23 | | | | | | |
| | Div. 21 | Encore Fire Protection | Fire Suppression | 1 | 1 | 0 | 2 |
| | 13 27 16 | Fire Lock | Modular Fire Vault | 1 | 1 | 0 | 2 |
| Total: | | | | 8 | 13 | 2 | 23 |

DAILY REPORT

Activities Today:

- 1) Carpentry: continuing with sheetrock installation in all rooms on the 1st floor; continuing with acoustic insulation in all interior rooms on the 1st floor; installing formwork for concrete wall opening infill in west wall of vault room; installing door frame in basement for addition
- 2) HVAC: continuing with mechanical piping and equipment installation on all floors; continuing with insulation of piping on all floors; applying fire-rated sealant around HVAC penetrations
- 3) Labor: general site cleaning; assisting other trades
- 4) Masonry: continuing with patching voids and holes in lobby wall
- 5) Fire Vault: continuing with vault installation
- 6) Paint/Plaster: taping and mudding sheetrock joints in the basement and 2nd floor
- 7) Fire Protection: testing the system in the basement and 1st floors

PHOTO INDEX



Photo showing piping connected to one of the air handling units in the attic.



Photo showing piping connected to the other air handling unit in the attic.



Photo showing progress of taping and joint compound on 2nd floor.




Photo showing sheetrock joints being taped and mudded in a mechanical room in the basement.



Photo showing 2nd floor hallway being taped and mudded.



Photo showing carpenter installing GWB in the server room on the 1st floor.



Photo showing sprinkler pipe testing taking place in the basement.



Photo showing formwork in place to infill basement door at the vault room.



Photo showing formwork and reinforcement in place.



Photo showing carpenters working on the 1st floor bathrooms and hallway.



Photo showing carpenter working in the cable TV room on the 1st floor.



Photo showing sprinkler crew making adjustments as a result of preliminary testing.



Photo showing progress of the vault installation.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.