

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 190
 Date: 2015-05-22
 Day: Friday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear

Temperature: 7:30 am: 54°

Noon: clear

Noon: 70°

3:00 pm: partly cloudy

3:00 pm: 74°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	3	0	4
	Div. 04		Masonry	1	1	2	4
	09 90 00		Paint/Plaster	1	1	0	2
	02 41 19		Labor	1	1	0	2
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
	07 21 00		Insulation	0	0	0	0
Subcontractors:	26 00 00	Griffin Electric	Electrical	1	0	0	1
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00	Meadows Construction	Roofing	1	4	0	5
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	1	1	0	2
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
Total:	13 27 16	Fire Lock	Modular Fire Vault	0	0	0	0
				7	11	2	20

DAILY REPORT

Activities Today:

- 1) Carpentry: installing sheetrock in the vault; installing plywood subfloor in the north wing; starting to install plywood subfloor in south wing; assisted with site clean-up
- 2) HVAC: continuing with installation of registers and grills
- 3) Labor: working with trades; general site cleaning;
- 4) Masonry: continuing with the installation of CMU blocks for the addition
- 5) Paint/Plaster: continuing with taping & mudding joints in the basement
- 6) Roofing: flashing curbs and sleepers on south roof; installing EPDM membrane
- 7) Electrical: performing some finish work on the 2nd floor; receiving deliveries

PHOTO INDEX



Photo showing carpenter installing plywood subfloor in room #114.



Photo showing carpenter installing sheetrock in the vault.



Photo showing workman taping sheetrock joints in the vault.



Photo showing tin knocker installing ceiling register on the 2nd floor.



Photo showing some of the installation that has been installed in the attic.



Photo showing masonry work at the addition in progress.



Photo showing roofers installing tapered insulation on the south wing.



Photo showing roofers working on the south wing roof.



Photo of the south wing roof with curbs being flashed and EPDM being installed.



Photo of curb being installed and flashed.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.