

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 202
Date: 2015-06-10
Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. Clerk of the Works: Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear

Temperature: 7:30 am: 66°

Noon: clear

Noon: 76°

3:00 pm: partly cloudy

3:00 pm: 80°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	3	0	4
	Div. 04		Masonry	1	1	0	2
	09 90 00		Paint/Plaster	1	2	0	3
	02 41 19		Labor	1	1	0	2
	Div. 31		Site Work	0	0	0	0
	01 50 00		Temp. Facility	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
	09 51 23		Drop Ceiling	1	0	0	1
Subcontractors:	26 00 00	Griffin Electric	Electrical	1	1	0	2
	22 00 00	Lapan Mechanical	Plumbing	1	0	0	1
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	1	2	0	3
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
Total:	13 27 16	Fire Lock	Modular Fire Vault	0	0	0	0
				8	10	0	18

DAILY REPORT

Activities Today:

- 1) Carpentry: starting to frame out cricket to tie into the sloped roof; starting window blocking in the addition
- 2) HVAC: continuing with cassette unit installation on the 1st floor; wiring cabinet heater controls
- 3) Labor: assisting trades; general site cleaning
- 4) Paint/Plaster: continuing with taping & mudding joints in the basement; continuing with priming and applying the 1st coat of paint; installing trim bead along the lobby ceiling perimeter
- 5) Electrical: continuing with wiring for fixtures and panels
- 6) Masonry: continuing with brick veneer installation
- 7) Drop Ceiling: continuing with installation of ceiling grids on the 1st floor
- 8) Plumbing: continuing with water fountain piping and venting through roof

PHOTO INDEX



Photo showing the trim bead being installed for the lobby ceiling.



Photo showing paint being applied in the basement.



Photo showing sheetrock joints in the vault being mudded.



Photo showing a mechanical unit in the server room.



Photo showing a mechanical unit in a 1st floor office.



Photo showing unit being raised into place.



Photo showing light fixture in place in the IT room.



Photo showing locations for power lines being marked out.



Photo showing framing in place in the addition.




Photo showing mason installing brick veneer.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.