

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 252
 Date: 2015-08-19
 Day: Wednesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: clear **Noon:** mostly sunny **3:00 pm:** mostly sunny
Temperature: 7:30 am: 72° **Noon:** 86° **3:00 pm:** 89°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	1	0	2
	Div. 04		Masonry	1	0	0	1
	09 90 00		Paint/Plaster	1	0	0	1
	02 41 19		Labor	1	0	0	1
	Div. 31		Site Work	2	2	1	5
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
	09 51 23		Drop Ceiling	0	0	0	0
	09 30 00		Tiling	0	0	0	0
Subcontractors:	26 00 00	Griffin Electric	Electrical	1	1	0	2
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	0	0	0	0
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
	13 27 16	Fire Lock	Modular Fire Vault	0	0	0	0
	Div. 14	United Elevator	Elevator	1	1	0	2
	08 12 00	TCI	Doors	0	0	0	0
	08 14 00						
	08 14 23						
Total:				8	5	1	14

DAILY REPORT

Activities Today:

- 1) Carpentry: sealing around lobby doors; insulating the recently installed door and then installing sheetrock; continuing with dental installation along the east elevation fascia; patching floors from temp power location
- 2) Labor: assisting trades; general site cleaning
- 3) Site Work: continuing with rough grading of the site; continuing with granite curb installation
- 4) Paint/Plaster: continuing with painting at various locations
- 5) Electrical: continuing with finish work; turning on lights in various rooms and offices; removing temp power
- 6) Masonry: working on the brick veneer and infill at the removed entryway on the south elevation of the basement at the nurses' office.
- 7) Elevator: continuing with elevator installation

PHOTO INDEX



Photo showing carpenter installing dentals along the east elevation.



Photo showing dentals in place.



Photo showing granite curbing in place at the entrance to the parking lot.



Photo showing more granite curbing being installed along the west side of the building.



Photo showing elevator crew continuing with installation.



Photo showing mason continuing with bricking in opening.



Photo showing lobby door installed and sheetrocked.

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.