

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
Report No. 280
Date: 2015-09-29
Day: Tuesday

Architect: Kang Associates

Project: Renovation and Addition to Tewksbury Town Hall

OPM: CBI Consulting Inc. Clerk of the Works: Jeff Barnes

Contractor: G.V.W., Inc.

Weather: 7:30 am: ---- Noon: cloudy 3:00 pm: overcast
Temperature: 7:30 am: ---° Noon: 78° 3:00 pm: 80°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	3	0	4
	Div. 04		Masonry	1	0	1	2
	09 90 00		Paint/Plaster	1	0	0	1
	02 41 19		Labor	1	0	0	1
	Div. 31		Site Work	0	0	0	0
	Div. 05		Misc. Metals	0	0	0	0
	Div. 03		Concrete	0	0	0	0
	09 30 00		Tiling	0	0	0	0
Subcontractors:	26 00 00	Griffin Electric	Electrical	0	0	0	0
	22 00 00	Lapan Mechanical	Plumbing	0	0	0	0
	07 31 00	Meadows Construction	Roofing	0	0	0	0
	07 53 00						
	07 61 19	Ambient Temp. Corp.	HVAC	1	1	0	2
	Div. 23						
	Div. 21	Encore Fire Protection	Fire Suppression	0	0	0	0
	09 84 13	K & K	Acoustical Ceiling	0	0	0	0
	Div. 14	United Elevator	Elevator	0	0	0	0
	08 12 00	TCI	Doors	0	0	0	0
Total:	08 14 00						
	08 14 23						

DAILY REPORT

Activities Today:

- 1) Labor: assisting other trades; general site cleaning
- 2) Carpentry: continuing with wood trim crown molding in the meeting hall and trim around doorways Painting: continuing with top coat application throughout the building
- 3) Site: Tewksbury water and sewer dept. onsite to excavate the sewer pipe coming from the building and to confirm grades for new sewer line in the common
- 4) Masonry: continuing with installation of granite stairs
- 5) HVAC: continuing with making the boilers operational

PHOTO INDEX



Photo showing Tewksbury water & sewer dept. crew excavating the sewer line to confirm proper slope.



Photo showing mason working on the granite panels for the front stairs.



Photo showing floor installer working in the basement installing carpet tiles.



Photo showing finish trim around a doorway.

	<p>Photo showing wood trim in place in the soffit and at the top of the pilaster.</p>
	<p>Photo showing controls technician working on the heating system programming.</p>
	<p>Photo showing carpenters installing wood trim around doorway.</p>

Copies to: **Richard Montuori, Town of Tewksbury**
Ed Johnson, Town of Tewksbury
Steve Sadwick, Town of Tewksbury
Wayne Lawson, CBI

Jenne dos Santos, CBI
Kaffee Kang, Kang Architects
Jennifer Pincus, Kang Architects
Bob Harukewicz, GVW Inc.