



TEWKSBURY WTF IMPROVEMENTS PROJECT

Weekly Progress Report for Week Ending: June 10, 2016

Design Engineer: AECOM
General Contractor: Kinsmen Corporation

I. Work Performed Last Week:

- The crews completed the subgrade preparation for the new Flow Equalization Basin.
- The crews started demolishing the boiler and hot water system components.
- The crew continued disconnecting the existing heating system wiring and accessories.
- A chemical coordination meeting was held to review the upcoming plant work.
- The electrical subcontractor continued to work on the interior electrical conduits in different sections of the plant. The electricians also worked in the interior electrical rooms



Rough excavation for new Flow Equalization Basin.



Subgrade preparation for new Flow Equalization Basin.



Completed subgrade for new Flow Equalization Basin.



Electrical demolition in old Generator Room.



New Motor Control Center Unit in Electrical Room.

II. Construction / Public Relation Issues:

- The contractor was reminded to maintain a safe work environment.

III. Erosion and Sedimentation Control:

- The contractor maintained the silt sock placed at the bottom of the front slope.
- Erosion control will be monitored and maintained throughout the project.
- Additional temporary fence and erosion control were maintained along the back side of the slope near the new Flow Equalization Basin.

IV. Upcoming Work for Next Week:

- Equalization Basin – Form and pour foundation.
- Demolition of the interior concrete masonry unit (CMU) walls in the chemical area.
- Demolition of the existing systems; plumbing, HVAC, concrete,
- Demolition of the existing electrical; various locations. New conduit installation in the Chemical Room.

V. Notes:

- The next progress meeting is scheduled for Thursday, July 14, 2016.

Ted Angelakis
AECOM Resident Representative