

PROJECT REPRESENTATIVE'S DAILY REPORT

Pg. 1
 Report No. 032
 Date: 2014-10-01
 Day: Wednesday

Architect: Kang Associates
Project: Renovation and Addition to Tewksbury Town Hall
OPM: CBI Consulting Inc. **Clerk of the Works:** Jeff Barnes
Contractor: G.V.W., Inc.

Weather: 7:30 am: cloudy **Noon:** rain **3:00 pm:** rain
Temperature: 7:30 am: 56° **Noon:** 56° **3:00 pm:** 57°

Superintendent: Vinnie Bomal

PERSONNEL COUNT	Spec Section	Contractor	Trade	Foreman	Journeyman	Helpers	Total
General Contractor:	Div. 06	GVW	Carpentry	1	0	2	3
	Div. 04		Masonry	1	0	0	1
	09 90 00		Painting	0	0	0	0
	02 41 19		Demolition	1	0	9	10
Subcontractors:	02 08 00	A & J Demo Services	Asbestos Abatement	0	0	0	0
	26 00 00	Griffin Electric	Electrician	0	0	0	0
	22 00 00	Lapan Mechanical	Plumber	0	0	0	0
Total:				3	0	11	14

DAILY REPORT

Activities Today:

- 1) Carpenters are installing additional shoring in the basement in order that the masonry walls can be removed. They also created and installed guardrails at openings.
- 2) Demo is continuing in the stage area.
- 3) The flooring in the lobby is being removed.
- 4) The mason is going to start cutting out other areas for repointing as owned in the contract. **this work was suspended due to rain.*
- 5) The mortar mock-up was reviewed and rejected as being too dark. Another sample will need to be chosen and installed for review.
- 6) The vault demolition is continuing in the basement and 1st floor.
- 7) The balcony demolition is continuing.

Copies to: Richard Montuori, Town of Tewksbury
 Ed Johnson, Town of Tewksbury
 Steve Sadwick, Town of Tewksbury
 Wayne Lawson, CBI
 Jenne dos Santos, CBI
 Kaffee Kang, Kang Architects
 Jennifer Pincus, Kang Architects

PHOTO INDEX



Photo showing the stage in process of being demolished.



Photo showing the stage being demolished.



Photo showing the balcony floor being removed.



Photo showing the flooring in the lobby being removed.



Photo showing shoring posts installed.



Photo showing a masonry wall in the basement being demolished.



Photo showing additional shoring in place in order to demolish a masonry wall.



Photo showing another masonry wall being demolished. This is in the basement.