

PHOTO INDEX



Photo showing carpenter starting to remove the existing hardwood flooring from the meeting hall along the south elevation. This revealed deteriorated subflooring that will need to be replaced.



Photo showing removed flooring and subfloor and exposing the 1st floor framing.



Photo showing carpenter measuring and placing plywood subfloor.



Photo showing mason patching over holes and voids at the new window opening on the north elevation of the meeting hall.



Photo showing mason working on the new window opening on the south elevation of the meeting hall.



Photo showing mesh reinforcement in place in the main basement ready for concrete tomorrow.



Photo showing some of the ductwork that was installed for the 1st floor.



Photo showing more ductwork in place in the attic.



Photo showing workman installing sprinkler piping in the attic.



Photo showing the rest of the north stairs being demolished.



Photo showing north stairs demolished.



Photo showing carpenter installing the window mock-up on the east elevation of the south wing.



Photo showing window mock-up in place.